



Please Send Form Via:

Phone# 714-696-7535

Fax# 714-792-2926

Email: Support@ImperialTechnical.com

BARRETT IRRIBOOST™ PUMP START UP REQUEST

Please provide as much information as possible on your request to ensure promptness

Project Name _____
Address _____
City _____ Zip Code _____

Owner / End user _____
Phone # () _____
Contact _____

Contractor / Company _____
Address _____
City _____ Zip Code _____
Ph# () _____ Fax# () _____
Email Address _____
Field Contact _____ Ph# () _____

Pump Information (Please complete as much information as possible)		
System Model # _____	Pump Model # _____	
Serial # _____	Voltage _____	Phase _____
HP _____	PSI inlet _____	GPM _____
Flow switch _____	PSI switch _____	Sensor switch _____

Mechanical

- Verify all parts were received and installed properly
- Verify all fasteners are tight
- Verify discharge plumbing is complete
- Verify adequate water supply is available for full-load operation/testing
- Verify enclosure installation (if applicable)
- Verify installation of flow meter

Electrical

- Verify system is grounded properly in accordance with National electrical Code (NEC)
- Verify all incoming electrical connections are tight: performed by license electrician
- Verify means of main power disconnect
- Verify power configuration (3 phase or 1 phase)
- Verify power supply is capable of handling pump station amp requirements at full load
- Verify incoming voltage is +/- 10% of spec volts

**NOTE: IF ANY OF THE ITEMS LISTED ARE NOT COMPLETED
AND OUR TECHNICIAN CANNOT COMPLETE THE START-UP
PROCESS, THERE WILL BE A SERVICE FEE OF \$120 PER HOUR
FOR A RETURN SERVICE CALL**